

Name of the State : UTTARAKHAND

Quarterly Financial Progress Report for the year 2008-09 upto 3/2009 (16 no.)

Rs. in lacs

Year	Name of Scheme approved under AIBP	Estimated Cost	Total Expenditure
1	2	3	4
2006-07 2007-08	Distt. Dehradun		
1	Schemes for construction of 21.50 Km. offshoots in Kalsi Block District Dehradun	119.13	118.92
2	Construction of 47.67 Km. Pucca Guls in the command area of different canal in Doiwala Block Distt. Dehradun	351.40	351.37
3	Construction of 26.10 Km. Pucca Guls in the command area of different canal in Doiwala Block Distt. Dehradun	192.40	192.40
4	Construction of Pucca Guls in command area of Bullawala, Simlas Grant and Jolly canals Doiwala Block Distt. Dehradun	270.75	270.73
5	Construction of 22.00 Km. Pucca Guls in Shaspur Block Distt. Dehradun	161.00	161.00
6	Shifting of Miyanwala canal in Doiwala Block Distt. Dehradun	153.15	153.15
7	Shifting of Balawala canal in Doiwala Block Distt. Dehradun	160.70	160.70
8	Shifting of Nathuawala canal in Doiwala Block Distt. Dehradun	239.75	239.75
	Total Dehradun	1648.28	1648.02
	Distt. Rudraprayag		
9	New Construction of 14 No. hill channels in district Rudraprayag	120.25	112.71
	Total Rudraprayag	120.25	112.71
	Distt Pauri Garhwal		
10	Construction of 35.00 Km. lining of canal in Dugdada Block district Pauri Garhwal	240.94	240.94
	Total Pauri Garhwal	240.94	240.94
	Distt Tehri Garhwal		
11	Construction of 30.00 Km. offshoots in Jaunpur tribal Block in Narandra Nager block in district Tehri Garhwal	153.32	153.32
	Total Tehri Garhwal	153.32	153.32
2006-07 2007-08	Distt Bageshwar		

Year	Name of Scheme approved under AIBP	Estimated Cost	Total Expenditure
1	2	3	4
12	19.50 Km. Lining of Field Guls in Bageshwar Block Distt. Bageshwar	98.00	98.01
13	14.90 Km. Lining of Field Guls in Kapkot Block Distt. Bageshwar	99.00	98.99
	Total Bageshwar	197.00	197.00
	Distt Almora		
14	9.50 Km. Lining of Field Guls in Dhaula Devi Block Distt. Almora	49.65	48.87
15	8.00 Km. Lining of Field Guls in Lamgarah Block Distt. Almora	41.00	38.26
16	7.625 Km. Lining of Field Guls in Bhasiachana Block Distt. Almora	40.85	39.15
	Total Almora	131.50	126.28
	Grand Total	2491.29	2478.27